



PROJECT PROGRESS REPORT | JUNE 2019



WHAT'S NEW?

The new addition remains ahead of schedule, with drywall complete and ready to be painted. The team intends to conduct a punch-list (an audit of sorts) with Bray Architects, engineers, Kraemer Brothers, and the District's administration during the third week of July.

In the existing school, terrazzo flooring installation is continuing, with work now beginning in the auditorium's atrium and the connecting hallway. Demolition is also finishing up in the existing building and renovations have begun. At the front entrance, exterior work is underway with footings poured. Exterior glass installation remains an ongoing project.

As it relates to the renovation work, it is absolutely fascinating to watch how fast the amazing construction team is working. As the demolition team moves down the hall, the construction team is following up right behind them. Great teamwork by all!

See below and the following page for progress photos.

HIGH SCHOOL



Addition Nearing Completion at the Future Cafeteria

MOUNT HOREB AREA SCHOOL DISTRICT



QUESTIONS? Contact:
Dr. Steve Salerno, Superintendent
608.437.7010



PROJECT PROGRESS REPORT | JUNE 2019



HIGH SCHOOL



Second Floor Corridor in the Addition



New Foundations at the Front Entry



Progress inside the Cafeteria

WHAT'S NEXT?

- *Installing ceilings in the addition*
- *Continuing to install exterior glass and doors*
- *Continuing exterior site work through mid-August*
- *Installing kitchen equipment in the addition in early July*

MOUNT HOREB AREA SCHOOL DISTRICT

FOR MORE INFORMATION, please visit: referendum.mhasd.k12.wi.us